

PHYSICAL & FINANCIAL ACHIEVEMENT UNDER DIFFERENT ANTI-POVERTY PROGRAMMES OF DRDA,KORAPUT UPTO MARCH'2001 2000-2001

SL	NAME OF THE SCHEME	O.B AS ON 1.4.2001	ALLOTMENT			TOTAL FUNDS AVAILAB	EXPENDI	% OF EXPENDI	BALANCE	TARGET	PHYSICAL ACHIEVEMENT					
			CENTRAL	STATE	TOTAL						SC	ST	OC	TOTAL	WOMEN	
1	J.G.S.Y	48.41	520.19	173.40	693.59	742.00	660.38	89	81.62	10.55	MANDAYS	3.32	5.53	0.82	9.67	3.04
2	S.G.S.Y	228.55	120.12	87.00	207.12	435.67	358.06	82	44.69	3000	SWAROZAR	352	1485	1064	2901	633
3	E.A.S	71.10	342.95	186.39	529.34	600.44	549.36	91	51.08	10.18	MANDAYS	2.77	4.61	0.67	8.05	2.33
4	IAY(NORMAL)	70.77	175.83	142.73	318.56	389.33	604.61	155	-215.28	4126	HOUSES	1041	1907	539	3487	3487
5	IAY (UPGRADATION)	12.65	43.96	35.69	79.65	92.30	136.53	148	-44.23	1761	HOUSES	426	886	207	1519	1519
6	WATERSHED	73.75	0.00	0.00	0.00	73.75	57.31	78	16.44	72	PROJECTS					
7	R.C.P	757.03	253.90	0.00	253.90	1010.93	767.13	76	243.80	218	PROJECTS				123	
8	O.B.B	75.69	0.00	0.00	0.00	75.69	54.35	72	21.34	78	S.B				30	

N.B.: - Rs.32.92 lakhs of MWS schemes diverted to EAS account.